

## LES

- Glass on back order. Trying to get an ETA. Details to follow.
- Waiting on strip lights for 2<sup>nd</sup> floor.
- Upon installation of strip lights, ceiling inspection to be performed.
- Closing of ceiling in its entirety to follow ceiling inspection.
- 18 pallets of veneer stone still in Ohio. Being shipped next week.
- Elevator delivery scheduled for 5/15. 2 week estimated install.

Updated schedule to be provided. It looks as though we are still on schedule for July as of right now.