

**8/14/2023**

## **Maintenance Managers Report**

### **Burroughs**

- *Window bid has been pushed back 1 week per Ann Binkley in purchasing. All testing thus far for asbestos and PCB's has come back hot (positive) to some extent and will need to be treated as such and abated as part of the project.*
- *Blocks for solar panels project were delivered a few weeks ago. No activity on solar since.*
- *3 prices have been received for teen space renovation. \$24,770, \$28,300 and \$26,980. Requisition to be put together.*

### **North**

- *Solar installation at North has been put on hold as several leaks were discovered that show themselves only during torrential rain with excessive winds. I received a call from John to advise a hold on project while we assess the situation and look into repairs.*

### **Newfield**

- *P.O. issued for exterior lighting. Project tentative start date for the week of 8/21.*

### **East**

- *P.O. issued for paving of parking lot. Waiting to hear further on scheduling.*